

L-2 Schedule

Delivery Schedule for Supply of HTLS conductor of equivalent size and weight that of ACSR Dog conductor - 406.152km

Uprating of existing (1) 66kV Koylana - Vadala line (2) 66kV Sondrada - Shergadh line (3) 66kV Shergadh - Ajab line (4) 66kV Chanaka - Dharigundali line (5) 66kV Visavadar - Vekariya line (6) 66kV Mevasa-Rangpar line (7) 66kV Motipaneli-Valsan line (8) 66kV Motipaneli - Jamjodhpur line (9) 66kV Patanvav - Motimarad line (10) 66kV Bhayavadar - Chitravadi line (11) 66kV Koriabavasi - Jamjodhpur line (12) 66kV Supedi - Dhoraji line of 66kV towers and H-frame by high ampacity conductor/HTLS conductor of equivalent size and weight that of ACSR Dog conductor on turnkey basis having total line length 134.710 km (Junagadh Circle)

Erection Schedule

Working Period												
Activities	1	2	3	4	5	6	7	8	9	10	11	12
Months												
Various Drawing Approval (Profile, BOQ)												
Job	Job(81 Days)											
Dismantalling of Existing ACSR Dog Conductor with hardware & Accessories												
km				5	15	15	15	15	15	15	15	9.71
Stringing Of HTLS Conductor												
km				5	15	15	15	15	15	15	15	9.71
Testing & Commisioning												
Day												5 Day

Supply Schedule

Activities	1	2	3	4	5	6	7	8	9	10	11	12
Months												
HTLS conductor of equivalent weight of ACSR Dog conductor along with required Insulators, hardware & accessories												
km												

- Note :**
1. The time line considered for project completion is including consideration of monsoon period of that particular timeline period.
 2. Starting of work execution from 1st month shown in this L-2 Schedule is considered from actual date of commencement of work.
 3. Necessary Insulators, hardware & accessories of HTLS Conductor is in the scope of agency.
 4. Dismantalling/Stringing work will be carried out in cold/Hot line condition as per scope.
 5. This L-2 Schedule is combined for all 12 nos. of lines having total project completion period is 12 month.

EE (PMG)

I/C ACE (Corporate Affairs)