

L-2 Schedule

Delivery Schedule for Supply of HTLS conductor of equivalent size and weight that of ACSR Dog conductor - 350.493km

Upgrading of existing (1) 66kV Hirapur - Kanbha line (2) 66kV Juval Rupavati - Kerala line-1 (3) 66kV Juval Rupavati - Kerala line-2 (4) 66kV Salejada - Ingoli line (5) 66kV Navagam - Jetalpur line (6) 66kV Karamsad - V V Nagar line-1 (7) 66kV Karamsad - V V Nagar line-2 (8) 66kV Singlav - Borsad line (9) 66kV Karamsad - Singlav line (10) 66kV Kheda - Samadara line (11) 66kV Sabarmati - Godarej line (12) 66kV Godrej - Tragad line (13) 66kV Kharpur - Bahiyal line of 66kV towers and H-frame by high ampacity conductor/HTLS conductor of equivalent size and weight that of ACSR Dog conductor on turnkey basis having total line length 116.250 km (Nadiad Circle)

Erection Schedule												
Working Period												
Activities	1	2	3	4	5	6	7	8	9	10	11	12
Months												
Various Drawing Approval (Profile, BOQ)												
Job	Job (81 Days)											
Dismantalling of Existing ACSR Dog Conductor with hardware & Accessories												
kM			5	10	10	10	10	15	15	15	15	11.25
Stringing Of HTLS Conductor												
kM			5	10	10	10	10	15	15	15	15	11.25
Testing & Commissioning												
Day												5 Days
Supply Schedule												
Activities	1	2	3	4	5	6	7	8	9	10	11	12
Months												
HTLS conductor of equivalent weight of ACSR Dog conductor along with required Insulators, hardware & accessories												
kM			50	50	50	40	40	40	40	40.493		

- Note :**
1. The time line considered for project completion is including consideration of monsoon period of that particular timeline period.
 2. Starting of work execution from 1st month shown in this L-2 Schedule is considered from actual date of commencement of work.
 3. Necessary Insulators, hardware & accessories of HTLS Conductor is in the scope of agency.
 4. Dismantalling/Stringing work will be carried out in cold/Hot line condition as per scope.
 5. This L-2 Schedule is combined for all 13 nos. of lines having total project completion period is 12 month.

12/8/2019
15/11/20

EE (PMG)

I/C ACE (Corporate Affairs)