

UG SUMP OF 1.20 LL THAPALA VILLAGE UNDER REJUVENATION PROGRAMME					
CONCRETE POUR CARD					
POUR NO.			DATE :-		
DRG. No.			STRUCTURE :-		
CONCRETE GRADE / QUANTITY :-			MAX. AGG SIZE :-		
SLUMP :-			START / COMPLETION TIME :-		
SR NO.	ITEM				REMARKS
1	BEFORE CONCRETING	CENTERLINES CHECKED		YES / NO	
2		FORMWORK & STAGING CHECKED FOR ACCURACY, STRENGTH & FINISH		YES / NO	
3		REINFORCEMENT CHECKED		YES / NO	
4		COVER TO REINFORCEMENT CHECKED		YES / NO	
5		VERIFIED TEST CERTIFICATE FOR CEMENT / STEEL		YES / NO	
6		ADEQUACY OF MATERIALS / EQUIPMENT FOR POUR		YES / NO	
7		PLUMB CHECKED		YES / NO	
8	SOFFIT (S) & POUR TOP(T) LEVELS CHECKED BEFORE (B) & AFTER (A) FORM REMOVAL			S(B)	
				T(B)	
				S(A)	
				T(A)	
9	CEMENT CONSUMPTION IN BAG				
10	NUMBER OF CUBE TAKEN				
11	TEST CUBE RESULT (7 DAYS / 28 DAYS)				
12	CONCRETE CONDITION ON FORM REMOVAL			V.GOOD /GOOD/ FAIR/ POOR	

AGENCY

PMC