

## Annexure: - A

## PFS/EPPFS Check sheet

Date:-

Sr. No	Point to be checked	Lavatory No 1	Lavatory No 2	Lavatory No 3	Lavatory No 4
1.	Coach No				
2.	Input Power Supply Connected				
3.	Panel Box Firmly Closed and Mounted on two nuts?				
4.	Loose Wires tied with cables tie				
5.	Push button Cover Firmly Tight? (with cable gland position downward)				
6.	Illumination light of Push Button Working?				
7.	All Hardware Firmly Mounted?				
8.	AFR Air Connection are correct? (Input and output not interchanged)				
9.	5/2 Valve Air Connection are correct? (Suction Stroke Port no.2 Forward Stroke Port no.4)				
10.	Pressurizer Unit (Cylinder) Mounted firmly?				
11.	Check the Rusting of Major parts				
12.	Air Inlet and outlet Connection are correct & working properly ? 2 (Hose nipple without Angle Seat Valve = Inlet Hose nipple with Angle seat Valve = Outlet)				
13.	Complete System Functionality ok				
14.	Air Quality Reading Through Hygrometer				
15.	Y-Water Strainer of Coach cleaned or not				
16.	Pneumatic Connection to be checked with soap water for leakage				
Name of Contractor's Representative: -		Signature			
Name of SSE/JE: -		Signature			

AP  
24/12

Signature  
02/04/26

Signature  
02/04/26