

Name of Work :- Providing Paver Patta & Asphalt Patchwork on Various Road in Thangadh Taluka of Panchayat Planning R&B Sub Division, Surendranagar, Dist. Surendranagar

TEST SCHEDULE

Sr. No.	Tender Item No.	Description of Item	Materials to be tested	Total Qty	Name of Laboratory Test	Test required	Total Nos. of Tests	Remars
1	2	3	4	5	6	7	8	9
1	1	WBM 45 to 63mm 13.2mm Stone Dust		154.00 154.00 20.02 10.78	1. Aggregate impact value 2. Flakiness index 3. Gradation 4. Abrasion	Up to 100 Cum - 1 Test 101 to 500 Cum - 3 Test 501 to 1500 Cum - 5 Test 1500 to 5000 Cum - 7 Test	Test carried out as per Column No. 7	
2	2	For BSG 25 to 40mm 10 to 20mm 6 to 10mm	C.S. Metal C.S. Metal C.S. Metal	58.000 28.71 5.74 3.83	5. Stripping value and water absorption 6. Crushing strength			
3	3	For Seal Coat 6mm Grit	C.S. Metal	443.250 292.55				
4		Asphalt VG-30 Grade	Asphalt VG-30	21.20 M.T.	1. Temperature of binder 2. Binder contents 3. Gradation at Plant site 4. Rate of Spreading of materials 11. Quality of binder (Asphalt) For tack coat 1 - Binder tempature 2 - Rate of Spreading of binder	At regular interval Two test per day per plant Two test per day per plant Regular control throughly at joint on materials and layer thickness No. of Tanker No. of test 5 to 10 1 11 to 20 2 21 to 50 3 51 to 100 4 Above 100 1 Test per each 50 Tanker At regular close interval Two test per day		

Signature of Contractor

*Deputy Executive Engineer
Panchayat Plan.(R&B) Sub-Dn.
Surendranagar*

*Executive Engineer
Panchayat (R&B) Div.
Surendranagar*